



KAILUA | DENVER  
SEATTLE | TUCSON

Sound Advice in a World Full of Noise

May 8, 2026

Irene Ferrante  
100 Ward Street, Unit 606  
Seattle, WA 98109

**Re: Continental House #606 AIC Testing (#P26035)**

Dear Irene:

Acoustical testing was conducted on Thursday, May 7, 2026 at the Continental House Condominiums to determine performance of mockup hard surface flooring area.

An acoustical test report is attached with the results summarized in the following table.

**Table 1. Acoustical Test Results Summary**

Report Number	Source Room	Receiver Room	Mockup Flooring Configuration	Field AIC
26035-01	#606 Living	#506 Living / Dining/ Kitchen	5/8" Oak Engineered Wood on 0.070" Eclipse II	51

Please let us know if you have any questions on the information contained in the attached reports.

Best Regards,

A handwritten signature in black ink that reads "Jeanette Hesedahl".

Jeanette Hesedahl, P.E., INCE Bd. Cert.  
Senior Project Manager  
CENSEO AV+Acoustics LLC  
*A Member Firm of NCAC and AVIXA*




(This page alone is not a complete report)

## APPARENT IMPACT INSULATION CLASS (AIIC) TEST REPORT

Conducted for:	Irene Ferrante
CENSEO Test #:	26035-01
Test Date:	May 7, 2026
Report Date:	May 8, 2026
Test Location:	Continental House Condominiums
Test Description:	Floor/Ceiling Assembly between Unit 606 and Unit 506

Test Conducted By:

  
 Jeanette Hesedahl, PE, INCE Bd. Cert.

**Test Result: AIIC 51**  
 (See Attached Graph)

NOTE: The amount of flanking was not completely determined, so the AIIC value should be considered a minimum value.

### Test Procedure

A standard tapping machine was used as the impact sound source and was located on a mock-up flooring area approximately 5' x 5' in size. At each tapping machine position, one-third octave band sound pressure levels were measured in the receiving room. One (1) 60 second measurement was taken for each tapping machine position. Each noise measurement consisted of sweeping the microphone throughout the room. Flanking transmission was not evaluated. Doors and windows were closed during the testing period. Equipment used to conduct the test is summarized below in Table 1.

Equipment Type	Manufacturer	Model No.	Serial No.
Sound Level Meter	Larson Davis	831	2661
Pre-Amplifier	PCB Piezotronics	PRM831	019132
Microphone	PCB Piezotronics	377C20	332415
Calibrator	Larson Davis	CAL200	16264
Amplified Loudspeaker	QSC	K8.2	N/A
Signal Generator	NTI Audio	MR-PRO	N/A
Tapping Machine	Look Line	EM50	F1.090126

## Test Standards & Conformance to Standards

- ASTM Designation E 1007-25: *Standard Test Method for Field Measurement of Tapping Machine Impact Sound Transmission Through Floor/Ceiling Assemblies and Associated Support Structure.*
- ASTM Designation E 2235-04 (2020): *Standard Test Method for Determination of Decay Rates for Use in Sound Insulation Test Methods*
- ASTM Designation E989-21: *Standard Classification for Determination of Single-Number Metrics for Impact Noise*

Table 2: Test Conformance Checks		
The testing described, the results calculated, and this report fully comply with the requirements of ASTM E1007-25, with the following exceptions:		
ASTM E 1007-25	Conformance Check	Response
¶ 11.8	Receiver room signal level > 5dB above the receiver room background noise level?	Confirmed
¶ 10.4.4	Receiver room volume met minimum required?	Confirmed
¶ 10.4.5	Receiver room absorption met preferred calculated value?	Confirmed

The results stated in this report represent only the specific construction and acoustical conditions present at the time of the test. Measurements performed in accordance with this standard on nominally identical constructions and acoustical conditions may produce different results.

## Test Environment & Test Assembly


Table 3: SOURCE Room Description	
<b>Location:</b>	Unit 606 Living Room
<b>Finishes (Walls &amp; Ceilings):</b>	Painted gypsum board, doors, window
<b>Finishes (Floor):</b>	Exposed concrete subfloor, mockup area of Eclipse II acoustical underlayment + 5/8"-thick oak engineered wood flooring
<b>Furnishings:</b>	Unfurnished

Table 4: RECEIVER Room Description	
<b>Location:</b>	Unit 506 Living / Dining / Kitchen
<b>Finishes (Walls &amp; Ceilings):</b>	Gypsum board, doors, lighting, window
<b>Finishes (Floor):</b>	Wood flooring
<b>Furnishings:</b>	Upholstered furniture, dining table & chairs, wood cabinets

Table 5: Test Area and Dimensions	
<b>Test Partition Size:</b>	Approximately 5' x 5' mock-up flooring area
<b>Receiver Room Size:</b>	440 sq. ft.
<b>Receiver Room Ceiling Height:</b>	7'-7"
<b>Receiver Room Volume:</b>	3,113 cu. ft.
<b>Notes:</b>	1. Cabinet volumes deducted from receiver room volume 2. Corridor beyond kitchen area excluded from receiver room measurements



Table 6: Test Assembly Description	
Element #	Description (starting with top layer)
1	Oak Engineered Wood (5/8"-thick)
2	Eclipse II Acoustical Underlayment, closed cell foam (0.070"-thick)
3	Concrete Structural Floor (thickness unknown)
4	Suspended Gypsum Board Ceiling (thickness and construction unknown)



**Figure 1:**  
 Test Partition – Source Room Floor Plan



**Figure 2:**  
 Source Room Test Environment



**Figure 3:**  
 Receiver Room Test Environment




# TEST RESULTS



Project Name: Continental House #606  
 Source Room: 606 Living  
 Receiver Room: 506 Living/Dining/Kit  
 Test Partition: Floor/Ceiling Assembly  
 Test Date: May 7, 2026  
 Test Number: 26035-01

**AIIC Rating: 51**

This page alone does not constitute a full report.



Where:  
 AIIC = Apparent Impact Insulation Class

1/3 Octave Band Center Frequency (Hz)	Normalized Impact Sound Pressure (dB)	Average Absorption (Sabines)	Notes (see below)
100	60.5	397	
125	64.7	333	
160	69.0	275	
200	66.5	283	
250	65.0	348	
315	65.1	347	
400	63.6	341	
500	61.2	332	
630	58.6	361	
800	53.4	311	
1000	51.0	359	
1250	47.0	339	
1600	43.4	310	
2000	45.9	345	
2500	43.0	333	
3150	37.9	320	

Notes:

N/A

N/A

N/A